

HARRISONS MALAYALAM LTD

Name of Works:- Construction of KSTRC Bus terminals at Thampannoor, Trivandrum(MAIN BLOCK)

PROGRESS EVALUATION FROM 16/06/2013 TO 22/06/2013

SL No	DESCRIPTION OF WORK	UNIT	PLANNED	ACHIEVED	PERCENTAGE ACHIEVED	REMARKS
i	A- BLOCK					
1	Reinforcement for jally work	MT	0.6	0.6	100	
2	Reinforcement for f/f column, slab and beam	MT	2.1	2.2	105	
3	Reinforcement for s/f column ramp	MT	1.4	1.4	100	
4	Reinforcement for f/f toilet block slab and beam	MT	2.4	2.35	98	
5	Rcc column s/f ramp	M3	1.84	1.84	100	
6	Rcc Jally work- 4th floor	M2	55	58	105	
7	Rcc column and parapet wall	M3	5	5	100	
8	Reinforcement for s/f beam- front wall	MT	1.05	1.05	100	
9	Rcc beam front wall-2f	M3	4	4	100	
10	Rcc slab and beam f/f ramp	M3	17	17	100	
ii	B- BLOCK					
1	Reinforcement for Auditorium	MT	0.6	0.5	83	
2	Rcc column Auditorium	M3	1	1	100	
3	Rcc parapet wall	M2	2	2	100	
iii	C- BLOCK					
1	Reinforcement for s/f column	MT	2	1.95	98	
2	Rcc column s/f ramp	M3	4	4	100	
3	Reinforcement for f/f slab and beam-ramp	MT	2.1	2	95	
4	Reinforcement for s/f slab and beam ramp	MT	2	2	100	
5	Reinforcement for front beam wall	MT	1.8	1.95	108	
6	Reinforcement for parapet wall f/f	MT	0.6	0.53	88	
7	Rcc parapet wall	M3	4	3	75	
iv	Block work	M3	12	13.04	109	
v	Internal plastering	M2	200	199	100	
vi	External Plastering	M2	300	305	102	
vii	Internal Painting	M2	650	685	105	
viii	Renova Painting	M2	450	497	110	
ix	Tiling	M2	600	644	107	
x	Fabrication & erection of ss handrail	M2	62	60	97	
xiii	Plumbing		In progress			
xiv	Structural glazing	M2	100	95	95	
xv	Aluminium windows	M2	100	67	67	
xvi	Fabrication & erection of ms handrail	M2	55	55	100	
xvi	ADMIN BLOCK					
1	Painting	M2	550	564	103	
2	Rcc display wall	M2	12	12	100	
3	Aluminium Doors	M2	30	24	80	