

# WORK SCHEDULE

**SCHEDULE OF WORK FROM June-24 TO June-29**

SL NO:	Date	Activity	Grid/Location	Quantity	Remarks
1	24/06/2013- Monday	tile flooring in 1st basement floor			
		tile flooring in Tower		10	
		ACP for tower A			
		Roof truss work			Tower B
		Window glass fixing		5	
		Grill work @ 2nd basement			
		Plastering in Tower			
		STP side wall concrete		3	
<b>Road formation</b>					
2	25/06/2013- Tuesday	tile flooring in Tower		12	
		Roof truss work			Tower B
		ACP for tower A & B			
		Plumbing			
		VDF		100	
		Window frame work @ tower A		5	
		putty work in AD block		18	
		tile flooring in 1st basement floor			
<b>Road formation</b>					
3	26/06/2013- Wednesday	tile flooring in Tower		18	
		Plumbing			
		Roof truss work			Tower B
		canopy work in basement ramp			
		Window frame work @ tower A		3	
		putty work in AD block		15	
		tile flooring in 1st basement floor			
		Plastering in Tower			
<b>ACP for tower A</b>					
4	27/06/2013 Thursday	ACP for tower A			
		Plumbing			
		putty work in AD block		17	
		tile flooring in Tower		12	
		tile flooring in 1st basement floor			
		Plastering in Tower			
		Roof truss work			Tower B
		VDF		150	
5	28/06/2013- Friday	tile flooring in Tower		20	
		canopy work in besment ramp			
		ACP for tower A			
		Plastering in Tower			
		tile flooring in 1st basement floor			

<b>29/06/2013- Saturday</b>	putty work in AD block		20	
	Window frame work @ tower A		6	
	SS handrail			
	tile flooring in Tower		12	
	putty work in AD block		15	
	ACP for tower A			
	tile flooring in 1st basement floor			
	Plastering in Tower			
	Window frame work @ tower A		4	
	Grill work @ 2nd basement			
SS handrail				

	ABSTRACT OF TARGET FOR NEXT WEEK	QUANTITY		REMARKS
1	Plastering			
2	Plumbing			
3	Tile flooring	100m2		
4	window frame fixing	20nos		
5	VDF	250m2		
6	Structural glazing	30		
7	Road formation			
8	canopy for basement ramp			

	REVIEW FOR PAST 1 WEEK	QUANTITY PLANNED	QUANTITY EXECUTED	PERCENT ACHIEVED (%)	REMARKS
1	Plastering	20m2	20	96%	
2	Tile flooring	100m2	130	106%	
3	Road formation				
4	putty work in AD block	100	90	90%	
5	canopy for basement ramp				
6	structural glazing	20	20 nos		
7	window frame fixing	20nos	10	94%	