

REVIEW FOR 10th June 2013 to 15th June 2013

REVIEW FOR PAST WEEK

ACHIEVED

Main building

1	Filling in basement -2 lvl	nil
2	RCC in -2 basement	nil
3	Application of putty in main building	completed upto 7th floor
4	Fire fighting works	work in good progress
5	Laying granite slab in main building	34m ²
6	Laying tiles in main building	nil
7	Electrification works	work in good progress
8	Cement block masonry in 11 th floor	16.5m ³
	Garage building	
	Electrification works	work in good progress

Schedule for next week not submitted by contractor